


# Operational Test and Evaluation (OT&E) Integration and Operational Test Procedures for Fixed Ground Antenna Radome (FGAR)


Leonard Baker



January 1995

DOT/FAA/CT-TN94/65

Document is on file at the Technical Center Library,  
Atlantic City International Airport, NJ 08405.



U.S. Department of Transportation  
Federal Aviation Administration

Technical Center  
Atlantic City Airport, NJ 08405

19950214 127

#### **NOTICE**

This document is disseminated under the sponsorship of the U.S. Department of Transportation in the interest of information exchange. The United States Government assumes no liability for the contents or use thereof.

The United States Government does not endorse products or manufacturers. Trade or manufacturers' names appear herein solely because they are considered essential to the objective of this report.

1. Report No. DOT/FAA/CT-TN94/65		2. Government Accession No.		3. Recipient's Catalog No.	
4. Title and Subtitle OPERATIONAL TEST AND EVALUATION (OT&E) INTEGRATION AND OPERATIONAL TEST PROCEDURES FOR FIXED GROUND ANTENNA RADOME (FGAR)		5. Report Date January 1995		6. Performing Organization Code	
		8. Performing Organization Report No. DOT/FAA/CT-TN94/65			
7. Author(s) Leonard H. Baker, ACW-100B; Harold G. Sedgwick, Raytheon		9. Performing Organization Name and Address U.S. Department of Transportation Federal Aviation Administration Technical Center Atlantic City International Airport, NJ 08405		10. Work Unit No. (TRIS)	
12. Sponsoring Agency Name and Address U.S. Department of Transportation Federal Aviation Administration Technical Center Atlantic City International Airport, NJ 08405		11. Contract or Grant No.		13. Type of Report and Period Covered  Technical Note	
		14. Sponsoring Agency Code			
15. Supplementary Notes					
<p>16. Abstract</p> <p>This document defines the Fixed Ground Antenna Radome (FGAR) integration and and operational test procedures that will be performed at the Federal Aviation Administration (FAA) Technical Center's En Route Beacon Test Facility (ERBTF) and field operational facilities. These test procedures will be performed following the Contractor's Acceptance Inspection (CAI).</p> <p>The test configurations and their associated interfaces will be required to operate in as near an operational environment as possible. The testing includes the use of a specially equipped Radio Frequency Interference Monitoring (RFIM) van to measure primary and secondary radar electromagnetic performance parameters and the En Route Mode Select Beacon System (Mode S) installed at the Technical Center's Elwood ERBTF. In addition, the FGAR operational characteristics will be evaluated from a user's standpoint.</p> <p style="text-align: right;">DOT QUALITY INSPECTED 4</p>					
17. Key Words Fixed Ground Antenna Radome (FGAR) Operational Test and Evaluation (OT&E) Integration Operational			18. Distribution Statement Document is on file at the Technical Center Library, Atlantic City International Airport, NJ 08405		
19. Security Classif. (of this report)  Unclassified		20. Security Classif. (of this page)  Unclassified		21. No. of Pages  62	
				22. Price	

## TABLE OF CONTENTS

	Page
1. INTRODUCTION	1
2. REFERENCE DOCUMENTS	1
2.1 FAA Orders	1
2.2 FAA Standards	1
2.3 FAA Specifications	1
2.4 Other FAA Documents	1
2.5 Department of Defense (DOD) Documents	2
3. SYSTEM DESCRIPTION	2
3.1 System Overview	2
3.2 Interfaces Overview	3
4. TEST MANAGEMENT	5
4.1 Test Director	5
4.2 Coordination	5
4.3 Deviations	5
4.4 Data Elements	5
4.5 Data Base Design and Structure	5
4.6 Initial Setup/Configuration	5
4.7 Test Personnel Requirements	5
4.8 Test Support Hardware, Software, and Documentation	6
4.9 Data Collection, Recording, and Reduction	6
4.10 Analysis Methods	8
5. ACRONYMS	9
APPENDIX A Test Procedures	
APPENDIX B Data Analysis Programs	
APPENDIX C Test Forms	

## LIST OF ILLUSTRATIONS

3.2.2-1	Electrical Interfaces Block Diagram	4
---------	-------------------------------------	---

Accession For	
NTIS GRA&I	<input checked="" type="checkbox"/>
DTIC TAB	<input type="checkbox"/>
Unannounced	<input type="checkbox"/>
Justification	
By <i>perform 50</i>	
Distribution	
Availability Codes	
Dist	Avail and/or Special
<i>A-1</i>	

## 1. INTRODUCTION.

Operational Test and Evaluation (OT&E) Integration and Operational testing of the Fixed Ground Antenna Radome (FGAR) will be performed at the Federal Aviation Administration (FAA) Technical Center's Elwood En Route Beacon Test Facility (ERBTf). Testing at the Elwood ERBTf will include electromagnetic performance testing using the Mode Select Beacon System (Mode S) sensors and the Air Route Surveillance Radar (ARSR). Additional testing will be conducted at the Northwest Mountain Regions Trinidad, Colorado (CO) en route radar facility (TAD). The Northwest Mountain Region's Spectrum Engineering Group, ANM-464, and the Albuquerque (ZAB) and Denver (ZDV) Air Traffic Control Centers (ARTCC) will support the Trinidad facility testing.

The objectives of OT&E testing are to verify the FGAR does not degrade the electromagnetic performance of the en route radar, Mode S, or the Air Traffic Control Radar Beacon System (ATCRBS) antenna(s); that it meets the other criteria specified in the OT&E Test Plan and the Test Verification Requirements Traceability Matrix (TVRTM).

OT&E Integration and Operational testing includes:

- a. Electromagnetic performance
- b. Physical characteristics
- c. Human engineering
- d. Physical Performance (transient protection)

## 2. REFERENCE DOCUMENTS.

### 2.1 FAA ORDERS.

Order 1814.4B	FAA NAS Test and Evaluation Policy
Order 6050.32	Spectrum Management Regulations and Procedures Manual

### 2.2 FAA STANDARDS.

FAA-STD-019b	Lightning Protection, Grounding, Bonding and Shielding Requirements for Facilities
FAA-STD-020a	Transient Protection, Grounding, Bonding and Shielding Requirements for Equipment
FAA-STD-024b	Content and Format Requirements for the Preparation of Test and Evaluation Documentation

### 2.3 FAA SPECIFICATIONS.

FAA-E-2773b	Specification for Fixed Ground Antenna Radome (Mode S Compatible)
FAA-G-2100e	Electronic Equipment, General Requirements

### 2.4 OTHER FAA DOCUMENTS.

DTFA01-93-C-0085	Fixed Ground Antenna Radome (FGAR) Contract
------------------	---

DOT/FAA/CT-TN93/17	Fixed Ground Antenna Radome (FGAR) Master Test and Evaluation Plan (TEMP)
DOT/FAA/CT-TN94/63	Operational Test and Evaluation (OT&E) Integration and Operational Test Plan for Fixed Ground Antenna Radome (FGAR)
FAA-4306N-6H	National Airspace System - En Route - User's Manual, Quick Analysis of Radar Sites (QARS) Program

## 2.5 DEPARTMENT OF DEFENSE (DOD) DOCUMENTS.

MIL-STD-1472D	Human Engineering Design Criteria for Military Systems, Equipment, and Facilities
---------------	---

## 3. SYSTEM DESCRIPTION.

### 3.1 SYSTEM OVERVIEW.

The FGAR supplies optimal protection from the outside environment while providing minimal degradation to the electromagnetic performance characteristics of the enclosed antenna(s). The hardware required for installation, i.e., cables, wiring, support equipment, radome mounted/supported equipment, radome base ring (Type II only), and spare parts are part of the FGAR procurement. There are five types of radomes (no Type IV radomes are being procured). They are the following:

#### a. Type I Radome.

This type of radome will provide an environmental enclosure for a collocated L-band surveillance radar parabolic reflector and top-mounted dual-faced L-band beacon phased array antenna. The radome will be capable of withstanding wind velocities of 150 miles per hour (MPH). They will have an inside diameter of 59 feet at their widest point, and will fit a base ring diameter equal to the present CW-396A radome. The enclosed antennas will rotate at a speed of either 5 or 6 revolutions per minute (RPM).

#### b. Type II Radome.

This type of radome will provide an environmental enclosure for a dual-faced L-band beacon phased array antenna consisting of two identical rectangular back-to-back antennas approximately 6 feet high by 27 feet wide, rotating at speeds up to 5 RPM. The radome will be capable of withstanding wind velocities of 150 MPH and have an inside diameter of 35 feet at its widest point. It will fit the standard beacon-only antenna platform.

#### c. Type III Radome.

This type of radome will be identical to the Type I in all respects, except that it will be capable of withstanding wind velocities of 100 MPH maximum.

#### d. Type V Radome.

This type of radome will provide an environmental enclosure for a collocated L-band radar reflector and top-mounted dual-faced L-band beacon phased array antenna. The radome will be capable of withstanding wind velocities of 150 MPH. They will have an inside

diameter of 57.5 feet at their widest point, and will fit a base ring diameter equal to the present ARSR-3 radome.

e. Type VI Radome.

This type of radome will be identical to the Type V in all respects, except that it will be capable of withstanding wind velocities of 100 MPH maximum.

3.2 INTERFACES OVERVIEW.

3.2.1 Mechanical Interface.


The Type I, III, V, and VI FGARs will interface mechanically with the existing antenna tower radome base ring. The Type II FGAR radome base ring is part of the procurement and will interface with the antenna tower.

3.2.2 Electrical Interface.

All types of FGARs interface electrically with the antenna tower /facility:

- a. Electrical system
- b. Lightning protection system
- c. Remote Maintenance Monitoring System (RMMS)/Environmental Remote Monitoring Subsystem (ERMS)

A block diagram of the electrical interfaces is shown in figure 3.2.2-1.



# LEGEND




FIGURE 3.2.2-1 ELECTRICAL INTERFACES BLOCK DIAGRAM



#### 4. TEST MANAGEMENT.

##### 4.1 TEST DIRECTOR.

A Test Director (TD) will be appointed to supervise the testing. The TDs duties include:

- a. Scheduling the required test facilities (see appendix A).
- b. Assigning test team member duties.
- c. Conducting pretest and post-test reviews.
- d. Supervising conduct of the test.
- e. Collection of test data, e.g., test team log sheets, computer printouts, automated test equipment printouts, plotter data, etc.
- f. Analysis of test data and documentation.

##### 4.2 COORDINATION.

The Technical On-Site Representative (TOR) will be responsible for coordinating all activities, e.g., shutdowns, etc., with Air Traffic Control (ATC) and Airway Facilities (AF) at the ARTCCs using the radars data, local AF personnel, and DOD air defense sites.

##### 4.3 DEVIATIONS.

Not applicable.

##### 4.4 DATA ELEMENTS.

Not applicable.

##### 4.5 DATA BASE DESIGN AND STRUCTURE.

Not applicable.

##### 4.6 INITIAL SETUP/CONFIGURATION.

The FGAR will be in the fully erected configuration, except for Phase 1 and 2 electromagnetic performance testing. Phase 1 and 2 electromagnetic performance testing will be accomplished prior to and during the installation. These phases are:

- a. Phase 1 - Before removal of the existing radome.
- b. Phase 2 - After the contractor has removed the existing radome, including any work scaffolding, crane booms, etc., required for its removal.

The remainder of the testing will be performed after the Contractor Acceptance Inspection (CAI) is completed.

##### 4.7 TEST PERSONNEL REQUIREMENTS.

The personnel required for each phase of the testing are:

a. Elwood ERBTF.

This phase will be supported by electrical/electronic engineering and technicians assigned to ACW-100 and the Elwood ERBTF.

b. Trinidad En Route Radar Facility.

This phase will be supported by personnel from several organizations, specifically:

1. Electronic engineers from ACW-100.
2. Electronic engineers from ANM-464.
3. AF System Performance Specialists (SPS) and computer operators at the Albuquerque (ZAB) and Denver (ZDV) ARTCCs
4. ATC Specialists (ATCS) at the Albuquerque (ZAB) and Denver (ZDV) ARTCCs.

4.8 TEST SUPPORT HARDWARE, SOFTWARE, AND DOCUMENTATION.

The test support hardware and software required to support the testing are:

a. Elwood ERBTF.

1. Data reduction and analysis software programs used by ACW-100 for Mode S and primary radar testing (see appendix B).
2. Operational Mode S Sensors and Calibration Performance and Monitoring Equipment (CPME) sites.
3. Water tank truck with the capability of dispensing a stream of water into the air under high pressure, e.g., fire department pumper truck. (This will be used in the event it does not rain during the test period.)
4. Oscilloscope and/or spectrum analyzer and probes.
5. Digital multimeter (DMM).
6. Power supply capable of supplying 12V DC or a 12V battery.

b. Trinidad En Route Radar Facility.

1. Northwest Mountain Regions Spectrum Analysis and Interference Locator (SAIL) van. (Same as a Radio Frequency [RF] Interference Monitoring [RFIM] van.)
2. Albuquerque (ZAB) and Denver (ZDV) ARTCC HOST computers and the QARS program (see appendix B).
3. Albuquerque (ZAB) and Denver (ZDV) ARTCCs ATCS Plan View Displays (PVD).

4.9 DATA COLLECTION, RECORDING, AND REDUCTION.

The data collection, recording, and reduction will be accomplished as follows:

a. Elwood ERBTF.

1. Electromagnetic Performance.

The ACW-100 engineers supporting the testing will record and reduce the primary radar and Mode S data, using the programs listed in appendix B.

2. Physical Characteristics.

The physical characteristics test results will be recorded on the FGAR-1 form (see appendix C). Upon completion of the test the FGAR-1(s) form will be given to the TD for analysis.

3. Physical Performance.

The physical performance test results will be recorded on the FGAR-5 form (see appendix C). Upon completion of the test the FGAR-5 form(s) will be given to the TD for analysis.

b. Trinidad En Route Radar Facility.

1. Electromagnetic Performance.

(a) The ANM-464 engineers operating the SAIL van will record and reduce the primary and ATCRBS/Mode S data, using the specialized equipment and programs available used with the SAIL van.

(b) The Albuquerque (ZAB) and Denver (ZDV) ARTCC AF Sector (AFS) SPS staffs will run the QARS program on their HOST computers, using data from the Trinidad facility. (The QARS program analyzes the Common Digitizer (CD) data received from the radar site and evaluates the performance of the primary and secondary radars.)

(c) ATCSs at the Albuquerque (ZAB) and Denver (ZDV) ARTCCs will evaluate the video data displayed on their PVDs and record the results on FGAR-2 forms (see appendix C). When the testing is completed, the forms will be forwarded to the TD.

2. Physical Characteristics.

The physical characteristics test results will be recorded on the FGAR-1 form (see appendix C). Upon completion of the test the FGAR-1 form(s) will be given to the TD for analysis.

3. Physical Performance.

The physical performance test results will be recorded on the FGAR-5 form (see appendix C). Upon completion of the test the FGAR-5 form(s) will be given to the TD for analysis.

4. Human Engineering.

The human engineering test results will be recorded on the FGAR-3 and -4 forms (see appendix C). Upon completion of the test the FGAR-3 and -4 forms will be given to the TD for analysis.

4.10 ANALYSIS METHODS.

The data analysis will be accomplished as follows:

a. Elwood ERBTF.

1. Electromagnetic Performance.

The ACW-100 engineers supporting the test will analyze the data recorded, utilizing the data reduction programs described in appendix B. When the analysis has been completed, they will prepare a report and forward it, together with any printouts, strip charts, etc., to the TD.

2. Physical Characteristics.

The TD will analyze the FGAR-1 form(s) to verify all of the required nameplates, labels, etc., are installed and meet all of the requirements.

3. Physical Performance.

The TD will analyze the FGAR-5 form(s) to verify there are no transients on the Zenith and Catwalk Access Hatches cable, the Aircraft Obstruction Light (AOL) cable, or the output of the AOL Adjustable Linear Current Sensor.

b. Trinidad En Route Radar Facility.

1. Electromagnetic Performance.

(a) The ANM-464 engineers supporting the test will analyze the data recorded by their SAIL van. When the analysis has been completed, they will prepare a report and forward it, together with any printouts, strip charts, etc., to the TD.

(b) The Albuquerque (ZAB) and Denver (ZDV) ARTCCs SPS staff supporting the test will analyze the data supplied by the QARS program. When the analysis has been completed, they will prepare a report and forward it, together with copies of the QARS data summary sheets, to the TD.

(c) The TD will analyze the FGAR-2 forms completed by the Albuquerque (ZAB) and Denver (ZDV) ATCCs.

2. Physical Characteristics.

The TD will analyze the FGAR-1 form(s).

3. Physical Performance.

The TD will analyze the FGAR-5 form(s).

4. Human Engineering.

The TD will analyze the FGAR-3 and -4 forms.

5. ACRONYMS.

AC	Alternating Current
ACP	Azimuth Change Pulse (QARS program)
AF	Airway Facilities
AFS	Airway Facilities Sector
ALT	Altitude (QARS program)
AOL	Aircraft Obstruction Light(s)
APG	Azimuth Pulse Generator
ARSR	Air Route Surveillance Radar
ARTCC	Air Route Traffic Control Center
ASPLT	Azimuth Split (QARS program)
ATC	Air Traffic Control
ATCBI	Air Traffic Control Beacon Interrogator
ATCRBS	Air Traffic Control Radar Beacon System
ATCS	Air Traffic Control Specialist
AUX	Auxiliary
AZ	Azimuth (QARS program)
BCN	Beacon (QARS program)
CAI	Contract Acceptance Inspection
CB	Circuit Breaker
CD	Common Digitizer
CH	Channel
CO	Colorado
COLL	Collimation (QARS program)
CONV	Convertor
CPME	Calibration Performance and Monitoring Equipment
CW	Radomes (military designation)
dB	Decibel

DC	Direct Current
DEV	Deviation (QARS program)
DMM	Digital Multimeter
DOD	Department of Defense
ERBTF	En Route Beacon Test Facility
ERMS	Environmental Remote Monitoring Subsystem
FAA	Federal Aviation Administration
FGAR	Fixed Ground Antenna Radome
GPS	Global Positioning System
HOST	Air Traffic Control HOST Computer (not an acronym)
M3REL	Mode 3/A Reliability Percentage (QARS program)
M3VAL	Mode 3/A Validity Percentage (QARS program)
MARDE	Mode S Analysis Recording Display Equipment (computer program)
MCREL	Mode C Reliability Percentage (QARS program)
MCVAL	Mode C Validity (QARS program)
Mode S	Mode Select Beacon System
MOE	Measure of Effectiveness
MOP	Measure of Performance
MPH	Miles Per Hour
MTI	Moving Target Indicator (QARS program)
NADIF	National Aviation Facilities Experimental Center Dipole Feed
NAS	National Airspace System
NML	Normal (QARS program)
OT&E	Operational Test and Evaluation
PE	Permanent Echo (QARS program)
PVD	Plan View Display
QARS	Quick Analysis of Radar Sites (computer program)
R/R	Radar Reinforced (QARS program)
RAR	Ring-A-Round (QARS program)
REF	Reflections (QARS program)
RF	Radio Frequency

RFIM	Radio Frequency Interference Monitoring
RIT	Radar Intelligent Tool
RMMS	Remote Maintenance Monitoring System
RMS	Root Mean Square
RPM	Revolutions Per Minute
RSPLT	Range Split (QARS program)
RTADS	Real-Time Analysis Display System (computer program)
SAIL	Spectrum Analysis and Interference Locator
SCH	Combined Moving Target Indicator and Normal Video (QARS program)
SPS	Systems Performance Specialist
SUP	Suppressor
TAD	Trinidad En Route Radar Facility (identifier)
TB	Terminal Board
TD	Test Director
TDR	Test Discrepancy Report
TEMP	Test and Evaluation Master Plan
TOR	Technical On-Site Representative
TVRTM	Test Verification Requirements Traceability Matrix
V	Volt(s)
VAC	Volts Alternating Current
VDC	Volts Direct Current
XFER	Transfer
ZAB	Albuquerque Air Route Traffic Control Center (identifier)
ZDV	Denver Air Route Traffic Control Center (identifier)
ZER	Code Zero Percentage (QARS program)

**APPENDIX A**  
**TEST PROCEDURES**



## TEST PROCEDURES

### 1. TEST TITLE.

EPEL-1A/B/C Elwood Primary (ARSR) Radar Electromagnetic Performance Tests

#### 1.1 TEST OBJECTIVE.

The objective is to collect primary (ARSR) radar data with the existing inflatable radome, without a radome, and with the FGAR installed. The data will be analyzed and compared to verify the FGAR is not degrading the performance of the primary (ARSR) radar system.

#### 1.2 MEASURE OF EFFECTIVENESS (MOE).

The FGAR does not degrade the performance of the primary (ARSR) radar antenna pattern.

#### 1.3 MEASURE OF PERFORMANCE (MOP).

The difference between the following antenna pattern electromagnetic parameters, when measured without a radome and with the FGAR installed, are within specified limits:

- a. Main beam width change.
- b. Boresight error change.
- c. Sidelobe level error change.

#### 1.4 EVALUATION CRITERIA.

The following antenna pattern electromagnetic performance parameters when measured with the FGAR installed, as compared to no radome installed do not change more than:

- a. Main beam width change of  $\pm 0.05^\circ$  maximum.
- b. Boresight error of  $0.0085^\circ$  root-mean-square (RMS) and  $0.0255^\circ$  maximum, in either the elevation or azimuth plane.
- c. Sidelobe level error change of  $\pm 1$  decibel (dB), using a sidelobe that is -25 dB from the main lobe of reference, for all frontal and back lobes.

#### 1.5 PROCEDURES.

- a. EPEL-1A, Inflatable Radome - Elwood Primary (ARSR) Radar Electromagnetic Performance Test.
  1. This test will be conducted prior to the delivery of the FGAR. The data recording will be made with the radome both wet and dry. In the event there are no rain showers during the testing period, the radome will be wet down using an Atlantic City International Airport Fire Department pumper truck.
  2. Electronic/electrical engineers assigned to ACW-100 will record primary (ARSR) radar data at the output of the CD-2 (see figure A1.5-1).

3. When the data has been collected, the ACW-100 engineers will analyze it using the Real-Time Analysis Display System (RTADS) and other software programs available at the Technical Center (see appendix B).
- b. EPEL-1B, No Radome Installed - Elwood Primary (ARSR) Radar Electromagnetic Performance Test.
1. This test will be conducted after the contractor has removed the inflatable radome and any scaffolding, cranes, etc., required for its removal.
  2. Electronic/electrical engineers assigned to ACW-100 will record primary (ARSR) radar data at the output of the CD-2 (see figure A1.5-1).
  3. When the data has been collected, the ACW-100 engineers will analyze it using the RTADS and other software programs available at the Technical Center (see appendix B).
- c. EPEL-1C, FGAR Installed - Elwood Primary (ARSR) Radar Electromagnetic Performance Test.
1. This test will be conducted after the FGAR is installed and the contractor has removed any scaffolding, cranes, etc., required for its installation. The data recording will be made with the radome both wet and dry. In the event there are no rain showers during the testing period, the radome will be wet down using an Atlantic City International Airport Fire Department pumper truck.
  2. Electronic/electrical engineers assigned to ACW-100 will record primary (ARSR) radar data at the output of the CD-2 (see figure A1.5-1).
  3. When the data has been collected, the ACW-100 engineers will analyze it using the RTADS and other software programs available at the Technical Center (see appendix B).
- d. Data Analysis.
- Upon completion of testing, the ACW-100 engineers will compare the existing radome measurements, to no radome installed measurements, to the FGAR installed measurements. They will submit a report, including any data sheets, strip charts, etc., to the TD. The report will compare the electromagnetic performance of the FGAR to the inflatable radome, and to no radome installed.




FIGURE A1.5-1 ELWOOD MODE S RF CONFIGURATION

## 2. TEST TITLE.

### EPEL-2A/B/C Elwood Mode S Electromagnetic Performance Tests

#### 2.1 TEST OBJECTIVE.

The objective is to collect Mode S data, using the CPMEs and the output of the CD-2, with the existing inflatable radome, without a radome, and with the FGAR installed. The data will be analyzed and compared to verify the FGAR is not degrading the performance of the Mode S system.

#### 2.2 MOE.

The FGAR does not degrade the performance of the Mode S system.

#### 2.3 MOP.

The difference between the following antenna pattern electromagnetic parameters, when measured without a radome and with the FGAR installed, are within specified limits:

- a. Main beam width change.
- b. Boresight error change.
- c. Sidelobe level error change.
- d. Azimuth pointing accuracy of the Mode S antenna is not degraded by the FGAR.

#### 2.4 EVALUATION CRITERIA.

The following antenna pattern electromagnetic performance parameters, when measured with the FGAR installed, as compared to no radome, do not change more than:

- a. Main beam width change of  $\pm 0.05^\circ$  maximum.
- b. Boresight error of  $0.0085^\circ$  root-mean-square (RMS) and  $0.0255^\circ$  maximum, in either elevation or azimuth.
- c. Sidelobe level error change of  $\pm 1$  decibel (dB), using a sidelobe that is -25 dB from the main lobe of reference, for all frontal and back lobes.

#### 2.5 PROCEDURES.

- a. EPEL-2A, Inflatable Radome - Elwood Mode S Electromagnetic Performance Test.
  1. This test will be conducted prior to the delivery of the FGAR. The data recording will be made with the radome both wet and dry. In the event there are no rain showers during the testing period, the radome will be wet down using an Atlantic City International Airport Fire Department pumper truck.
  2. Electronic/electrical engineers assigned to ACW-100 will record Mode S data at the output of the Mode S Data Extraction Port (see figure A1.5-1).

3. When the data has been collected, the ACW-100 engineers will analyze it using the Mode S Analysis Recording Display Equipment (MARDE) and other software programs available at the Technical Center (see appendix B).
- b. EPEL-2B, No Radome Installed - Elwood Mode S Electromagnetic Performance Test.
    1. This test will be conducted after the contractor has removed the inflatable radome and any scaffolding, cranes, etc., required for its removal.
    2. Electronic/electrical engineers assigned to ACW-100 will record Mode S data at the output of the Mode S Data Extraction Port (see figure A1.5-1).
    3. When the data has been collected, the ACW-100 engineers will analyze it using the MARDE and other software programs available at the Technical Center (see appendix B).
  - c. EPEL-2C, FGAR Installed - Elwood Mode S Electromagnetic Performance Test.
    1. This test will be conducted after the FGAR is installed and the contractor has removed any scaffolding, cranes, etc., required for its installation. The data recording will be made with the radome both wet and dry. In the event there are no rain showers during the testing period, the radome will be wet down using an Atlantic City International Airport Fire Department pumper truck.
    2. Electronic/electrical engineers assigned to ACW-100 will record Mode S data at the output of the Mode S Data Extraction Port (see figure A1.5-1).
    3. When the data has been collected, the ACW-100 engineers will analyze it using the MARDE and other software programs available at the Technical Center (see appendix B).
  - d. Data Analysis.

Upon completion of testing, the ACW-100 engineers will compare the existing radome measurements, to no radome installed measurements, to the FGAR installed measurements. They will submit a report, including any data sheets, strip charts, etc., to the TD. The report will compare the electromagnetic performance of the FGAR to the inflatable radome, and to no radome installed.

### 3. TEST TITLE.

EPTD-1A/B/C/D/E    Trinidad (TAD) Primary (ARSR) Radar Electromagnetic Performance Tests

#### 3.1 TEST OBJECTIVE.

The objective is to collect primary (ARSR) radar electromagnetic performance data with the existing radome, without a radome, and with the FGAR installed. The measurements will be made with the Northwest Mountain Region's SAIL van. The data will be analyzed and compared to verify the FGAR is not degrading the performance of the primary (ARSR) radar system.

### 3.2 MOP.

The FGAR does not degrade the performance of the primary (ARSR) radar antenna pattern.

### 3.3 MOE.

The difference between the following antenna pattern electromagnetic parameters, when measured without a radome and with the FGAR installed, are within specified limits:

- a. Main beam width change.
- b. Boresight error change.
- c. Sidelobe level error change.

### 3.4 EVALUATION CRITERIA.

The antenna pattern does not change without a radome and with the FGAR installed, more than:

- a. Main beam width change of  $\pm 0.05^\circ$  maximum.
- b. Boresight error of  $0.0085^\circ$  root-mean-square (RMS) and  $0.0255^\circ$  maximum, in either elevation or azimuth.
- c. Sidelobe level error change of  $\pm 1$  decibel (dB), using a sidelobe that is -25 dB from the main lobe of reference, for all frontal and back lobes.

### 3.5 PROCEDURES.

These measurements will be made by Northwest Mountain Region Spectrum Engineering group, ANM-464, engineers using their SAIL van.

#### a. Electromagnetic Performance Tests.

1. The electromagnetic performance measurements will be made from at least three points, located approximately  $120^\circ$  apart, around the antenna tower. The locations from which the measurements are made will be marked by stakes and/or located by use of a Global Positioning System (GPS) receiver, so the SAIL van can be located in the exact same place, for all of the tests.
2. All measurements will be made during the same time of the day, if possible, to ensure humidity, temperature differences, etc., do not effect the measurements.
3. The electromagnetic performance tests are:
  - (a) EPTD-1A, Existing Radome - Trinidad (TAD) Primary (ARSR) Radar Electromagnetic Performance Test.
    - (1) This test will be conducted prior to the removal of the existing radome.
    - (2) Northwest Mountain Regions Spectrum Engineering group, ANM-464, engineers will measure the following electromagnetic performance parameters of the primary (ARSR) radar:

- a. Main beam width
  - b. Boresight angle
  - c. Sidelobe level
- (3) When the measurements have been completed, the ANM-464 engineers will analyze the data.
- (b) EPTD-1B, No Radome Installed - Trinidad (TAD) Primary (ARSR) Radar Electromagnetic Performance Test.
  - (1) This test will be conducted after the contractor has removed the existing radome and any scaffolding, cranes, etc., required for its removal.
  - (2) Northwest Mountain Regions Spectrum Engineering group, ANM-464, engineers will measure the following electromagnetic performance parameters of the primary (ARSR) radar:
    - a. Main beam width
    - b. Boresight angle
    - c. Sidelobe level
  - (3) When the measurements have been completed, the ANM-464 engineers will analyze the data.
- (c) EPTD-1C, FGAR Installed - Trinidad (TAD) Primary (ARSR) Radar Electromagnetic Performance Test.
  - (1) This test will be conducted after the FGAR is installed and the contractor has removed any scaffolding, cranes, etc., required for its installation.
  - (2) Northwest Mountain Regions Spectrum Engineering group, ANM-464, engineers will measure the following electromagnetic performance parameters of the primary (ARSR) radar.
    - a. Main beam width
    - b. Boresight angle
    - c. Sidelobe level
  - (3) When the measurements have been completed, the ANM-464 engineers will analyze the data.
- b. Solar-Based Antenna Pattern Measurements.
  - 1. The solar-based antenna pattern measurements will be made from one of the three points used for the electromagnetic performance tests. The locations from which the measurements are made will be marked by stakes and/or by use of a GPS receiver, so the SAIL van can be located in the exact same place, for all of the tests.

2. All measurements will be made during the same time of the day, if possible, to ensure humidity, temperature differences, etc., do not effect the measurements.

(a) EPTD-1D, No Radome Installed - Trinidad (TAD) Primary (ARSR) Radar Solar-Based Antenna Pattern Measurement Test.

- (1) This test will be completed after the contractor has removed the existing radome and any scaffolding, cranes, etc., required for its removal.
- (2) Northwest Mountain Regions Spectrum Engineering group, ANM-464, engineers will perform horizontal and vertical solar-based primary (ARSR) radar antenna measurements, using their SAIL van.
- (3) When the measurements have been completed, the ANM-464 engineers will analyze the data.

(b) EPTD-1E, FGAR Installed - Trinidad (TAD) Primary (ARSR) Radar Solar-Based Antenna Pattern Measurement Test.

- (1) This test will be conducted after the FGAR is installed and the contractor has removed any scaffolding, cranes, etc., required for its installation.
- (2) Northwest Mountain Regions Spectrum Engineering group, ANM-464, engineers will perform horizontal and vertical solar-based primary (ARSR) radar antenna measurements, using their SAIL van.
- (3) When the measurements have been completed, the ANM-464 engineers will analyze the data.

c. Data Analysis.

When all of the measurements have been completed, the ANM-464 engineers will compare the existing radome measurements, to no radome installed measurements, to the FGAR installed measurements. They will submit a report, including any data sheets, strip charts, etc., to the TD. The report will compare the electromagnetic performance of the FGAR to the existing radome, and to no radome installed.

4. TEST TITLE.

EPTD-2A/B/C/D/E Trinidad (TAD) ATCRBS/Mode S Electromagnetic Performance Tests

4.1 TEST OBJECTIVE.

The objective is to collect ATCRBS/Mode S electromagnetic performance data with the existing radome, without a radome, and with the FGAR installed. The measurements will be made with the Northwest Mountain Region's SAIL van. The



data will be analyzed and compared to verify the FGAR is not degrading the performance of the ATCRBS/Mode S.

#### 4.2 MOP.

The FGAR does not degrade the performance of the ATCRBS/Mode S antenna pattern.

#### 4.3 MOE.

The difference between the following antenna pattern electromagnetic parameters, when measured without a radome and with the FGAR installed, are within specified limits:

- a. Main beam width change.
- b. Boresight error change.
- c. Sidelobe level error change.

#### 4.4 EVALUATION CRITERIA.

The following antenna pattern electromagnetic performance parameters when measured with the FGAR installed, as compared to no radome installed do not change more than:

- a. Main beam width change of  $\pm 0.05^\circ$  maximum.
- b. Boresight error of  $0.0085^\circ$  root-mean-square (RMS) and  $0.0255^\circ$  maximum, in either elevation or azimuth.
- c. Sidelobe level error change of  $\pm 1$  decibel (dB), using a sidelobe that is -25 dB from the main lobe of reference, for all frontal and back lobes.

#### 4.5 PROCEDURES.

These measurements will be made by Northwest Mountain Regions Spectrum Engineering group, ANM-464, engineers using their SAIL van.

##### a. Electromagnetic Performance Tests.

1. The electromagnetic performance measurements will be made from at least three points, located approximately  $120^\circ$  apart, around the antenna tower. The locations from which the measurements are made will be marked by stakes and/or use of a GPS receiver, so the SAIL van can be located in the exact same place, for all of the tests.
2. All measurements will be made during the same time of the day, if possible, to ensure humidity, temperature differences, etc., do not effect the measurements.
3. The electromagnetic performance tests are:
  - (a) EPTD-2A, Existing Radome - Trinidad (TAD) ATCRBS/Mode S Electromagnetic Performance Test.
    - (1) This test will be conducted prior to the removal of the existing radome.

- (2) Northwest Mountain Regions Spectrum Engineering group, ANM-464, engineers will measure the following electromagnetic performance parameters of the ATCRBS/Mode S:
    - a. Main beam width
    - b. Boresight angle
    - c. Sidelobe level
  - (3) When the measurements have been completed, the ANM-464 engineers will analyze the data.
- (b) EPTD-2B, No Radome Installed - Trinidad (TAD) ATCRBS/Mode S Electromagnetic Performance Test.
- (1) This test will be conducted after the contractor has removed the existing radome and any scaffolding, cranes, etc., required for its removal.
  - (2) Northwest Mountain Regions Spectrum Engineering group, ANM-464, engineers will measure the following electromagnetic performance parameters of the ATCRBS/Mode S:
    - a. Main beam width
    - b. Boresight angle
    - c. Sidelobe level
  - (3) When the measurements have been completed, the ANM-464 engineers will analyze the data.
- (c) EPTD-2C, FGAR Installed - Trinidad (TAD) ATCRBS/Mode S Electromagnetic Performance Test.
- (1) This test will be conducted after the FGAR is installed and the contractor has removed any scaffolding, cranes, etc., required for its installation.
  - (2) Northwest Mountain Regions Spectrum Engineering group, ANM-464, engineers will measure the following electromagnetic performance parameters of the ATCRBS/Mode S:
    - a. Main beam width
    - b. Boresight angle
    - c. Sidelobe level
  - (3) When the measurements have been completed, the ANM-464 engineers will analyze the data.

b. Solar-Based Antenna Pattern Measurements.

1. The solar-based antenna pattern measurements will be made from one of the three points used for the electromagnetic performance tests. The locations from which the measurements are made will be marked by stakes and/or use of a GPS receiver, so the SAIL van can be located in the exact same place, for all of the tests.
2. All measurements will be made during the same time of the day, if possible, to ensure humidity, temperature differences, etc., do not effect the measurements.

(a) EPTD-1D, No Radome Installed - Trinidad (TAD) ATCRBS/Mode S Solar-Based Antenna Pattern Measurement Test.

- (1) This test will be completed after the contractor has removed the existing radome and any scaffolding, cranes, etc., required for its removal.
- (2) Northwest Mountain Regions Spectrum Engineering group, ANM-464, engineers will perform horizontal and vertical solar-based ATCRBS/Mode S antenna measurements, using their SAIL van.
- (3) When the measurements have been completed, the ANM-464 engineers will analyze the data.

(b) EPTD-1E, FGAR Installed - Trinidad (TAD) ATCRBS/Mode S Solar-Based Antenna Pattern Measurement Test.

- (1) This test will be conducted after the FGAR is installed and the contractor has removed any scaffolding, cranes, etc., required for its installation.
- (2) Northwest Mountain Regions Spectrum Engineering group, ANM-464, engineers will perform horizontal and vertical solar-based ATCRBS/Mode S antenna measurements, using their SAIL van.
- (3) When the measurements have been completed, the ANM-464 engineers will analyze the data.

c. Data Analysis.

When all of the measurements have been completed, the ANM-464 engineers will compare the existing radome measurements, to no radome installed measurements, to the FGAR installed measurements. They will submit a report, including any data sheets, strip charts, etc., to the TD. The report will compare the electromagnetic performance of the FGAR to the existing radome, and to no radome installed.

## 5. TEST TITLE.

EPDV-1/2/3 Denver ARTCC (ZDV) QARS Program Test

### 5.1 TEST OBJECTIVE.

The objective is to determine if there are any differences in the accuracy in the primary (ARSR) and secondary (ATCRBS/Mode S) radar data being received from the Trinidad en route radar facility (TAD). A comparison will be made between the data received with the existing radome, without a radome, and with the FGAR installed.

### 5.2 MOE.

The FGAR does not effect the accuracy of the data received from the primary (ARSR) or secondary (ATCRBS/Mode S) radars.

### 5.3 MOP.

The accuracy of the primary (ARSR) and secondary (ATCRBS/Mode S) radars data being received by the ARTCC is the same, before and after the FGAR is installed.

### 5.4 EVALUATION CRITERIA.

There is no change in the accuracy of the data received from the primary (ARSR) or secondary (ATCRBS/Mode S) radars, without a radome or with the FGAR installed.

### 5.5 PROCEDURES.

- a. EPDV-1, Existing Radome - Denver ARTCC (ZDV) QARS Program Test.
  1. The ARTCC HOST computer operators will run the QARS program on data being received from the Trinidad en route radar facility (TAD), with the existing radome installed.
  2. The QARS program printouts will be given to the AF SPS staff for analysis.
- b. EPDV-2, No Radome Installed - Denver ARTCC (ZDV) QARS Program Test.
  1. The ARTCC HOST computer operators will run the QARS program on data being received from the Trinidad en route radar facility (TAD), after the contractor has removed the existing radome and any scaffolding, cranes, etc., required for its removal.
  2. The QARS program printouts will be given to the AF SPS staff for analysis.
- c. EPDV-3, FGAR Installed - Denver ARTCC (ZDV) QARS Program Test.
  1. The ARTCC HOST computer operators will run the QARS program on data being received from the Trinidad en route radar facility (TAD), after the contractor has installed the FGAR and removed any scaffolding, cranes, etc., required for its installation.

2. The QARS program printouts will be given to the AF SPS staff for analysis.

d. Data Analysis.

When the QARS program has been run on data with the existing radome, without a radome installed, and with the FGAR, the SPS staff will compare the data to determine if there is any change(s) in the accuracy or any other anomalies. Upon completion of the analysis, the SPS staff will submit a report to the TD, with copies of the QARS summary sheets.

6. TEST TITLE.

EPAB-1/2/3 Albuquerque ARTCC (ZAB) QARS Program Test

6.1 Test Objective.

The objective is to determine if there are any differences in the accuracy in the primary (ARSR) and secondary (ATCRBS/Mode S) radar data being received from the Trinidad en route radar facility (TAD). A comparison will be made between the data received with the existing radome, without a radome, and with the FGAR installed.

6.2 MOE.

The FGAR does not effect the accuracy of the data received from the primary (ARSR) or secondary (ATCRBS/Mode S) radars.

6.3 MOP.

The accuracy of the primary (ARSR) and secondary (ATCRBS/Mode S) radars data being received by the ARTCC is the same, before and after the FGAR is installed.

6.4 EVALUATION CRITERIA.

There is no change in the accuracy of the data received from the primary (ARSR) or secondary (ATCRBS/Mode S) radars, without a radome or with the FGAR installed.

6.5 PROCEDURES.

a. EPAB-1, Existing Radome - Albuquerque ARTCC (ZAB) QARS Program Test.

1. The ARTCC HOST computer operators will run the QARS program on data being received from the Trinidad en route radar facility (TAD), with the existing radome installed.
2. The QARS program printouts will be given to the AF SPS staff for analysis.

b. EPAB-2, No Radome Installed - Albuquerque ARTCC (ZAB) QARS Program Test.

1. The ARTCC HOST computer operators will run the QARS program on data being received from the Trinidad en route radar facility (TAD), after the contractor has removed the

existing radome and any scaffolding, cranes, etc., required for its removal.

2. The QARS program printouts will be given to the AF SPS staff for analysis.

c. EPAB-3, FGAR Installed - Albuquerque ARTCC (ZAB) QARS Program Test.

1. The ARTCC HOST computer operators will run the QARS program on data being received from the Trinidad en route radar facility (TAD), after the contractor has installed the FGAR and removed any scaffolding, cranes, etc., required for its installation.
2. The QARS program printouts will be given to the AF SPS staff for analysis.

d. Data Analysis.

When the QARS program has been run on data with the existing radome, without a radome installed, and with the FGAR, the SPS staff will compare the data to determine if there is any change(s) in the accuracy or other any anomalies. Upon completion of the analysis, the SPS will submit a report to the TD, with copies of the QARS summary sheets.

7. TEST TITLE.

ATDV-1      Denver ARTCC (ZDV) Air Traffic Control Specialist (ATCS)  
Evaluation Test

7.1 TEST OBJECTIVE.

The objective is to determine if there is a difference in the apparent strength of targets, loss of targets, or other changes of the primary (ARSR) and secondary (ATCRBS/Mode S) video data presented to the ATCSs, between the existing radome and the FGAR. The test will use targets of opportunity.

7.2 MOE.

The FGAR does not degrade the primary (ARSR) or secondary (ATCRBS/Mode S) radar video data presented to the ATCSs.

7.3 MOP.

The primary (ARSR) and secondary (ATCRBS/Mode S) radars video data strength appears the same to the ATCSs, lost/coasting targets do not increase, etc.

7.4 EVALUATION CRITERIA.

The primary (ARSR) and secondary (ATCRBS/Mode S) video data appears the same to the ATCSs. The number of lost/coasting targets do not increase. No other anomalies appear.

## 7.5 PROCEDURES.

### a. ATDV-1, Denver ARTCC (ZDV) ATCS Evaluation Test.

1. The ATCSs who normally use the Trinidad en radar facility (TAD) data will evaluate the presentation of targets of opportunity on their PVDs.
2. The ATCSs will complete all three parts of the ATCS EVALUATION QUESTIONNAIRE (FGAR-2DV).

### b. Data Analysis.

When the FGAR-2DV forms have been completed they will be forwarded by the ARTCC Plans and Program Section to the TD.

## 8. TEST TITLE.

ATAB-1       Albuquerque ARTCC (ZAB) Air Traffic Control Specialist (ATCS)  
Evaluation Test

### 8.1 TEST OBJECTIVE.

The objective is to determine if there is a difference in the apparent strength of targets, loss of targets, or other changes of the primary (ARSR) and secondary (ATCRBS/Mode S) video data presented to the ATCSs, between the existing radome and the FGAR. The test will use targets of opportunity.

### 8.2 MOE.

The FGAR does not degrade the primary (ARSR) or secondary (ATCRBS/Mode S) radar video data presented to the ATCSs.

### 8.3 MOP.

The primary (ARSR) and secondary (ATCRBS/Mode S) radars video data strength appears the same to the ATCSs, lost/coasting targets do not increase, etc.

### 8.4 EVALUATION CRITERIA.

The primary (ARSR) and secondary (ATCRBS/Mode S) video data appears the same to the ATCSs. The number of lost/coasting targets do not increase. No other anomalies appear.

## 8.5 PROCEDURES.

### a. ATAB-1, Albuquerque ARTCC (ZAB) ATCS Evaluation Test.

1. The ATCSs who normally use the Trinidad en route radar facility (TAD) data will evaluate the presentation of targets of opportunity on their PVDs.
2. The ATCSs will complete all three parts if the ATCS EVALUATION QUESTIONNAIRE (FGAR-2AB).

### b. When the FGAR-2AB forms have been completed they will be forwarded by the ARTCC Plan and Programs Section to the TD.

## 9. TEST TITLE.

PCNP-1/2 Physical Characteristics - Nameplate/Labeling Tests

### 9.1 TEST OBJECTIVE.

The objective is to verify that assemblies, e.g., AOL assembly, etc., cables, circuit breakers (CB), etc., are correctly and permanently labeled.

### 9.2 MOE.

The FGAR is properly labeled.

### 9.3 MOP.

The radome and the assemblies are properly label.

### 9.4 EVALUATION CRITERIA.

All of the assemblies, cables, CBs, etc., are correctly and permanently labeled.

### 9.5 PROCEDURES.

- a. PCNP-1, Physical Characteristics - Assembly Nameplate/Labeling Test.
  1. Inspect assemblies, e.g., AOL assembly, etc., to verify they have a nameplate containing:
    - (a) Equipment title
    - (b) Designation
    - (c) Serial number (if applicable)
  2. Verify the nameplate is permanent, legible, and marked in a manner which will be unaffected by weather, etc.
  3. Verify it is permanently affixed to the assembly.
  4. Verify it is visible without having to disassemble or remove any parts, covers, etc.
  5. Record the results on the FGAR-1 form.
- b. PCNP-2, Physical Characteristics - Subassembly, Components, Etc., Labeling Test.
  1. Inspect all cables, cable connectors, CBs, wires, terminal boards (TB), etc.
  2. Verify they are permanently and legibly labeled with their appropriate designation, value, and/or other descriptive information, e.g., ON/OFF for switch positions, etc., as appropriate.
  3. Record the results on the FGAR-1 form.



## 10. TEST TITLE.

HECT-1/2/3            Human Engineering - Clothing Constraints Tests

### 10.1 TEST OBJECTIVE.

The objective is to verify the design of the radome access hatches does not present a constraint to personnel in heavy winter clothing, when passing through the hatches.

### 10.2 MOE.

The hatches do not constrain the movement of personnel through the hatches.

### 10.3 MOP.

Personnel can open, close, and pass through the hatches easily.

### 10.4 EVALUATION CRITERIA.

- a. Individuals have sufficient room to pass through the zenith service hatch in either direction, while wearing heavy winter clothing, e.g., parka, insulated suit, heavy winter gloves, etc.
- b. Zenith hatch assembly mounted equipment can be serviced, repaired, removed, and/or replaced by an individual wearing heavy winter clothing, e.g., parka, insulated suit, heavy winter gloves, etc.
- c. Individuals have sufficient room to pass through the catwalk access hatch in either direction, while wearing heavy winter clothing, e.g., parka, insulated suit, heavy winter gloves, etc.
- d. Latch handles or other devices used to open/close the zenith service and catwalk access hatches can be opened/closed, from either side, by individuals wearing heavy winter gloves.

### 10.5 PROCEDURES.

- a. HECT-1, Human Engineering - Zenith Hatch Assembly Test.
  1. Have an AFS radar or environmental technician, wearing heavy winter clothing, e.g., parka, insulated suite, etc., pass through the zenith service hatch in both directions.
  2. Inspect the zenith service hatch to verify there is sufficient clearance for an individual to service, repair, and/or remove zenith hatch assembly mounted equipment.
  3. Have the AFS technician simulate changing an aircraft obstruction light lamp while wearing heavy winter clothing, e.g., parka, insulated suit, etc.
  4. Record the results on the FGAR-3 form.
- b. HECT-2, Human Engineering - Catwalk Access Hatch Test.
  1. Inspect the catwalk access hatch to verify there is sufficient clearance for an individual wearing heavy winter clothing, e.g., parka, insulated suit, etc., to pass through.

2. Have an AFS radar or environmental technician, wearing heavy winter clothing, e.g., parka, insulated suite, etc., pass through the catwalk access hatch in both directions.
  3. Record the results on the FGAR-3 form.
- c. HECT-3, Human Engineering - Zenith Service and Catwalk Access Hatches Latch Handle Test.
1. Inspect the zenith service hatch latch handle to verify there is sufficient room for and individual wearing heavy winter gloves to operate the latch handle from inside or outside the radome.
  2. Have an AFS radar or environmental technician, wearing heavy winter gloves operate the zenith service hatch latch handle from both sides of the hatch. (NOTE: In the interest of safety, this step may be accomplished with the technician standing on the ladder and the zenith service hatch standing in the open position.)
  3. Inspect the catwalk access hatch latch handle to verify there is sufficient room for and individual wearing heavy winter gloves to latch/unlatch the hatch from inside or outside the radome.
  4. Have an AFS radar or environmental technician, wearing heavy winter gloves latch and unlatch the catwalk access hatch from inside and outside the radome.
  5. Record the results on the FGAR-3 form.

## 11. TEST TITLE.

HEET-1/2/3            Human Engineering - Electrical Tests

### 11.1 TEST OBJECTIVE.

The objective is to verify electrical equipment is designed and provided with safety features to prevent personnel from injury.

### 11.2 MOE.

Personnel are protected against accidental electrical shock.

### 11.3 MOP.

Personnel are protected against accidentally contacting exposed electrical terminals.

### 11.4 EVALUATION CRITERIA.

- a. All switches, CBs, TBs, etc., with 30 volts (V) alternating current (AC) RMS or direct current (DC) or greater, present during normal operation have covers, shrink tubing, etc., to protect personnel from accidentally contacting current carrying parts, e.g., terminals, etc.

- b. Caution labels are affixed to doors, or other means of access to equipment with 30V AC RMS or DC or greater, present during normal operation.
- c. CB(s) are provided with a means of locking them in the open (de-energized) position.

#### 11.5 PROCEDURES.

- a. HEET-1, Human Engineering - Protection From Electrical Shock Test.
  - 1. Inspect all switches, CB(s), TB(s), etc., with 30V AC RMS or DC present during normal operation, to verify they have covers, shrink tubing, etc., to protect individuals from accidentally contacting current carrying parts.
  - 2. Record the results on the FGAR-4 form.
- b. HEET-2, Human Engineering - Electrical Caution Label Test.
  - 1. Inspect all electrical cabinets, boxes, etc., with 30V AC RMS or DC or greater, present during normal operation to verify CAUTION labels are affixed to doors or other means of access.
  - 2. Record the results on the FGAR-4 form.
- c. HEET-3, Human Engineering - CB Lock Out Test.
  - 1. Inspect all CBs to verify they are provided with a means of locking them in the open (de-energized) position.
  - 2. Record the results on the FGAR-4 form.

#### 12. TEST TITLE.

PPTP-1/2/3/4      Physical Performance - Transient Protection

#### 12.1 TEST OBJECTIVES.

The objectives are to verify:

- a. The RMMS zenith and catwalk access hatch cable is protected against induced electrical transients entering the RMMS/ERMS.
- b. The AOL power cable is protected against induced electrical transients entering the facility electrical systems.
- c. The output of the AOL Adjustable Linear Current Sensor is protected against induced electrical transients entering the facility electrical systems.
- d. The AOL Adjustable Linear Current Sensor is not falsely triggered by induced electrical transients.

#### 12.2 MOE.

- a. The facility electrical, RMMS, and ERMS systems are protected against induced electrical transients entering on the radome cables.
- b. The AOL Adjustable Linear Current Sensor is not triggered by induced electrical transients.

#### 12.3 MOP.

- a. There are no induced electrical transients induced into the facility electrical, RMMS, or ERMS systems.
- b. Induced electrical transients do not trigger the RMMS Control Panel.

#### 12.4 EVALUATION CRITERIA.

- a. There are no induced electrical transients present on the zenith and catwalk access hatch cable when measured at TB4, RMMS Control Panel.
- b. There are no induced electrical transients present on the AOL power cable when measured at TB1, RMMS Control Panel.
- c. There are no induced electrical transients present in the output of the AOL Adjustable Linear Current Sensor when measured at TB4, RMMS Control Panel.
- d. The AOL Adjustable Linear Current Sensor is not triggered by induced electrical transients.

#### 12.5 PROCEDURES.

- a. PPTP-1, Physical Performance - Zenith and Catwalk Access Hatch Cable Induced Electrical Transient Test.
  - 1. The ARSR and ATCRBS/Mode S must be operating normally, with the antennas rotating.
  - 2. Connect an oscilloscope or spectrum analyzer, using a X10 capacitive probe, to terminal 1, TB5, RMMS Control Panel (see figure A12.5-1).
  - 3. Utilize various oscilloscope/spectrum analyzer control setting and monitor the oscilloscope/spectrum analyzer display for induced electrical transients. Record the results on the FGAR-5 form(s).
  - 4. Connect the oscilloscope or spectrum analyzer, using a X10 capacitive probe, to terminal 2, TB5, RMMS Control Panel (see figure A12.5-1).
  - 5. Utilize various oscilloscope/spectrum analyzer control setting and monitor the oscilloscope/spectrum analyzer display for induced electrical transients. Record the results on the FGAR-5 form(s).
  - 6. Connect an oscilloscope or spectrum analyzer, using a X10 capacitive probe, to terminal 5, TB4, RMMS Control Panel (see figure A12.5-1).

7. Utilize various oscilloscope/spectrum analyzer control setting and monitor the oscilloscope/spectrum analyzer display for induced electrical transients. Record the results on the FGAR-5 form(s).
  8. Connect the oscilloscope or spectrum analyzer, using a X10 capacitive probe, to terminal 6, TB4, RMMS Control Panel (see figure A12.5-1).
  9. Utilize various oscilloscope/spectrum analyzer control setting and monitor the oscilloscope/spectrum analyzer display for induced electrical transients. Record the results on the FGAR-5 form(s).
- b. PPTP-2, Physical Performance - AOL Power Cable Induced Electrical Transient Test.
1. The ARSR and ATCRBS/Mode S must be operating normally, with the antennas rotating.
  2. Connect an oscilloscope or spectrum analyzer, using a X10 capacitive probe, to terminal 1, TB2, RMMS Control Panel (see figure A12.5-1).
  3. Utilize various oscilloscope/spectrum analyzer control setting and monitor the oscilloscope/spectrum analyzer display for induced electrical transients. Record the results on the FGAR-5 form(s).
  4. Connect the oscilloscope or spectrum analyzer, using a X10 capacitive probe, to terminal 3, TB2, RMMS Control Panel (see figure A12.5-1).
  5. Utilize various oscilloscope/spectrum analyzer control setting and monitor the oscilloscope/spectrum analyzer display for induced electrical transients. Record the results on the FGAR-5 form(s).
  6. Connect an oscilloscope or spectrum analyzer, using a X10 capacitive probe, to terminal 2, TB1, RMMS Control Panel (see figure A12.5-1).
  7. Utilize various oscilloscope/spectrum analyzer control setting and monitor the oscilloscope/spectrum analyzer display for induced electrical transients. Record the results on the FGAR-5 form(s).
  8. Connect the oscilloscope or spectrum analyzer, using a X10 capacitive probe, to terminal 4, TB1, RMMS Control Panel (see figure A12.5-1).
  9. Utilize various oscilloscope/spectrum analyzer control setting and monitor the oscilloscope/spectrum analyzer display for induced electrical transients. Record the results on the FGAR-5 form(s).
- c. PPTP-3, Physical Performance - AOL Adjustable Linear Current Sensor Induced Electrical Transient Test.
1. The ARSR and ATCRBS/Mode S must be operating normally, with the antennas rotating.

2. Connect the positive terminal of a 12V DC power supply or 12 volt battery to terminal 5, TB4, and the negative terminal to terminal 3, TB4, RMMS Control Panel (see figure A12.5-1).
3. Place CB1, RMMS Control Panel in the ON position and verify both AOL lamps are lighted.
4. Connect an oscilloscope or spectrum analyzer, using a X10 capacitive probe, to the terminal with the RED wire, LINE side, SUP2, RMMS Control Panel (see figure A12.5-1).
5. Utilize various oscilloscope/spectrum analyzer control setting and monitor the oscilloscope/spectrum analyzer display for induced electrical transients. Record the results on the FGAR-5 form(s).
6. Connect the oscilloscope or spectrum analyzer, using a X10 capacitive probe, to the terminal with the WHITE wire, LINE side, SUP2, RMMS Control Panel (see figure A12.5-1).
7. Utilize various oscilloscope/spectrum analyzer control setting and monitor the oscilloscope/spectrum analyzer display for induced electrical transients. Record the results on the FGAR-5 form(s).
8. Connect the oscilloscope or spectrum analyzer, using a X10 capacitive probe, to the terminal with the BLACK wire, LINE side, SUP2, RMMS Control Panel (see figure A12.5-1).
9. Utilize various oscilloscope/spectrum analyzer control setting and monitor the oscilloscope/spectrum analyzer display for induced electrical transients. Record the results on the FGAR-5 form(s).
10. Connect an oscilloscope or spectrum analyzer, using a X10 capacitive probe, to terminal 1, TB4, RMMS Control Panel (see figure A12.5-1).
11. Utilize various oscilloscope/spectrum analyzer control setting and monitor the oscilloscope/spectrum analyzer display for induced electrical transients. Record the results on the FGAR-5 form(s).
12. Connect the oscilloscope or spectrum analyzer, using a X10 capacitive probe, to terminal 2, TB4, RMMS Control Panel (see figure A12.5-1).
13. Utilize various oscilloscope/spectrum analyzer control setting and monitor the oscilloscope/spectrum analyzer display for induced electrical transients. Record the results on the FGAR-5 form(s).
14. Connect the oscilloscope or spectrum analyzer, using a X10 capacitive probe, to terminal 3, TB4, RMMS Control Panel (see figure A12.5-1).
15. Utilize various oscilloscope/spectrum analyzer control setting and monitor the oscilloscope/spectrum analyzer display for induced electrical transients. Record the results on the FGAR-5 form.

d. PPTP-4, Physical Performance - AOL Adjustable Linear Current Sensor False Triggering Test.

1. The ARSR and ATCRBS/Mode S must be operating normally, with the antennas rotating.
2. Connect the positive lead of a 12V DC power supply or 12 volt battery to terminal 5, TB4, and the negative terminal to terminal 3, TB4, RMMS Control Panel (see figure A12.5-1).
3. Place CB1, RMMS Control Panel in the ON position and verify both AOL lamps are lighted.
4. Set the controls of a DMM to measure 5V DC.
5. Connect the leads of the DMM to terminals 2 and 3, TB4, RMMS Control Panel (see figure A12.5-1).
6. Verify the DMM reads a constant 5V DC and does not jump to 1V DC (both lamps out) or 3V DC (one lamp out).
7. Record the results on the FGAR-5 form(s).




FIGURE A12.5-1 RMMS CONTROL PANEL



13. LIST OF TEST TITLES.

ATAB-1	Albuquerque ARTCC (ZAB) Air Traffic Control Specialist (ATCS) Evaluation Test
ATDV-1	Denver ARTCC (ZDV) Air Traffic Control Specialist (ATCS) Evaluation Test
EPAB-1	Existing Radome - Albuquerque ARTCC (ZAB) QARS Program Test
EPAB-2	No Radome Installed - Albuquerque ARTCC (ZAB) QARS Program Test
EPAB-3	FGAR Installed - Albuquerque ARTCC (ZAB) QARS Program Test
EPDV-1	Existing Radome - Denver ARTCC (ZDV) QARS Program Test
EPDV-2	No Radome Installed - Denver ARTCC (ZDV) QARS Program Test
EPDV-3	FGAR Installed - Denver ARTCC (ZDV) QARS Program Test
EPEL-1A	Inflatable Radome - Elwood Primary (ARSR) Radar Electromagnetic Performance Test
EPEL-1B	No Radome Installed - Elwood Primary (ARSR) Radar Electromagnetic Performance Test
EPEL-1C	FGAR Installed - Elwood Primary (ARSR) Radar Electromagnetic Performance Test
EPEL-2A	Inflatable Radome - Elwood Mode S Electromagnetic Performance Test
EPEL-2B	No Radome Installed - Elwood Mode S Electromagnetic Performance Test
EPEL-2C	FGAR Installed - Elwood Mode S Electromagnetic Performance Test
EPTD-1A	Existing Radome - Trinidad (TAD) Primary (ARSR) Radar Electromagnetic Performance Test
EPTD-1B	No Radome Installed - Trinidad (TAD) Primary (ARSR) Radar Electromagnetic Performance Test
EPTD-1C	FGAR Installed - Trinidad (TAD) Primary (ARSR) Radar Electromagnetic Performance Test
EPTD-1D	No Radome Installed - Trinidad (TAD) Primary (ARSR) Radar Solar-Based Antenna Pattern Measurement Test
EPTD-1E	FGAR Installed - Trinidad (TAD) Primary (ARSR) Radar Solar-Based Antenna Measurement Test
EPTD-2A	Existing Radome - Trinidad (TAD) ATCRBS/Mode S Electromagnetic Performance Test
EPTD-2B	No Radome Installed - Trinidad (TAD) ATCRBS/Mode S Electromagnetic Performance Test

EPTD-2C	FGAR Installed - Trinidad (TAD) ATCRBS/Mode S Electromagnetic Performance Test
EPTD-2D	No Radome Installed - Trinidad (TAD) ATCRBS/Mode S Solar- Based Antenna Pattern Measurement Test
EPTD-2E	FGAR Installed - Trinidad (TAD) ATCRBS/Mode S Solar-Based Antenna Pattern Measurement Test
HECT-1	Human Engineering - Zenith Hatch Assembly Test
HECT-2	Human Engineering - Catwalk Access Hatch Test
HECT-3	Human Engineering - Zenith Service and Catwalk Access Hatches Latch Handle Test
HEET-1	Human Engineering - Protection From Electrical Shock Test
HEET-2	Human Engineering - Electrical Caution Label Test
HEET-3	Human Engineering - CB Lock Out Test
PCNP-1	Physical Characteristics - Assembly Nameplate/Labeling Test
PCNP-2	Physical Characteristics - Subassemblies, Components, Etc., Labeling Test
PPTP-1	Physical Performance - Zenith and Catwalk Access Hatch Cable Induced Electrical Transient Test
PPTP-2	Physical Performance - AOL Power Cable Induced Electrical Transient Test
PPTP-3	Physical Performance - AOL Adjustable Linear Current Sensor Induced Electrical Transient Test
PPTP-4	Physical Performance - AOL Adjustable Linear Current Sensor False Triggering Test

**APPENDIX B**  
**DATA ANALYSIS PROGRAMS**

## DATA ANALYSIS PROGRAMS

The programs that will be used to analyze the electromagnetic performance of the primary and secondary radars are described below.

1. Beacon False Target Summary - Analyzes false beacon targets in azimuth, i.e., target splits, ring around, uplink reflections, and downlink reflections. The uplink reflections are used to calculate the location and orientation of the reflectors. Range verses azimuth, range verses altitude, and azimuth verses altitude plots are provided for the false targets. The program also provides a plot of the reflections.
2. Mode S List - Prints the replies, reports, surveillance files, and disseminated reports. All of the information is contained on one line.
3. Mode S Extraction Plot - Plots replies and reports from a Mode S extraction file.
4. Monopulse Analysis - Analyzes the distribution of monopulse values for a stationary target. Plots of monopulse verses antenna azimuth, azimuth error verses antenna azimuth, absolute value of azimuth error verses antenna azimuth, mean and standard deviation, the Mode S sensor monopulse table, and scatter plots of the raw data points are provided.
5. Nine Point - Analyzes the range and azimuth accuracy of the target reports for a given target. The reference range and azimuth positions are determined using a nine point curve fit centered on the target report of interest.
6. Radar Analysis - Analyzes search performance on all tracks. Statistics are provided individually for each track and combined for all the tracks. A range verses azimuth plot is provided that contains track initiations, coasts, and drops.
7. Surveillance Analysis - Analyzes beacon and search performance for all beacon tracks. Statistics are provided individually for each track and combined into ATCRBS, Mode S, and total categories. Range verse azimuth, range verses altitude, and azimuth verses altitude plots are provided which contain track initiations, coasts, and drops.
8. Surveillance File Analysis - Analyzes the surveillance file and hence the tracking function of the Mode S sensor. Statistics are provided individually for each track and combined into ATCRBS, Mode S, and total categories.
9. Surveillance Print - Prints the replies, reports, surveillance files, and disseminated reports, using several lines for each. This printout contains similar, but more detailed information than the Mode S List program.
10. Quick Analysis of Radar Sites (QARS) Program - The QARS programs is divided into two sections, (1) verification of the radar system interface, and (2) Radar Data Analysis Summary routine which analyzes the beacon tracks.
  - a. Radar System Interface Verification.

The following applicable parameters are supplied:

1. Site identification.

2. Beacon percentages.
  - (a) Radar reinforced percentage
  - (b) Mode 3/A validation percentage
  - (c) Mode C validation percentage
  - (d) Mode 2 validation percentage
3. Status summary - provides the status of the primary and secondary radars, and the CD.

b. Radar Data Analysis Summary.

The following parameters are supplied:

1. Adapted radar site name.
2. Video - The receiver videos used for the CD input.
  - (a) Beacon (BCN)
  - (b) Moving Target Indicator (MTI)
  - (c) Normal (NML)
  - (d) Combined MTI and Normal video (SCH)
3. Scans -
  - (a) Beacon - total number of antenna revolutions for the period of time the beacon return was tracked.
  - (b) Surveillance - will vary according to a targets range and elevation.
4. Blip/Scan - The percentage ratio of the number of times a target was detected (BLIP) to the number of times a target could have been detected (SCAN).
5. Radar Reinforced (R/R) - Ratio of number of beacon messages with the reinforced bit set to the total number of beacon messages received.
6. Collimation (COLL) - The collimation percentage for NML and MTI video.
7. Beacon split -
  - (a) Azimuth Split (ASPLT)
  - (b) Range Split (RSPLT)
8. False Beacon (FALSE-BCN) -
  - (a) Ring-a-round (RAR)
  - (b) Reflections (REF)
  - (c) Code zero percentage (ZER)

9. Code Reliability -
  - (a) Mode 3/A reliability percentage (M3REL)
  - (b) Mode 3/A validity (M3VAL)
  - (c) Mode C reliability percentage (MCREL)
  - (d) Mode C validity (MCVAL)
10. Range - Beacon track start and stop histories.
11. Azimuth (AZ) - Beacon track start and stop histories.
12. Altitude (ALT) - Beacon track start and stop histories.
13. Deviation (DEV) - Mean difference of the predicted versus the actual position of a track.
14. Collimation Distribution - Variations of the closest surveillance return relative to the beacon return that was being tracked.
15. Permanent Echo (PE) Verification - Range of the adapted PE in whole and eighths of a mile, together with the mean error in whole and tenths of Azimuth Change Pulses (ACP).
16. The mean predicted versus actual position of all the tracks for the site.

**APPENDIX C**  
**TEST FORMS**

PCNP-1/2 NAMEPLATE/LABELING TEST DATA SHEET  
FGAR OT&E OPERATIONAL TEST

Test Site: \_\_\_\_\_

Equipment Description	Expected Result	Result (Yes/No)
AOL Assembly	Labeled with equipment title.	
AOL Assembly	Labeling is permanent and weather resistant.	
RMMS Control Panel	All components in the Control Panel are correctly labeled.	
RMMS Control Panel	Panel has permanent nameplate on the outer cover, with FA- type number and serial number permanently imprinted.	
RMMS Control Panel	Labeling is permanent and clearly legible.	
Radome	Switches, etc., are permanently and legibly labeled.	

COMMENTS: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

TEST EQUIPMENT

No test equipment is required for this test.

Operator (Name, Title, Organization) \_\_\_\_\_

\_\_\_\_\_ Date

FGAR-1



ATCS EVALUATION QUESTIONNAIRE  
FGAR OT&E OPERATIONAL TEST

BACKGROUND

The FAA is currently replacing the en route radar facility radomes. The first radome installed was at the FAA Technical Center's En Route Radar Beacon Test Facility. The second radome was installed at the Trinidad En Route Radar Facility, this installation began on October 17, 1994.

The radomes were developed and manufactured by the Electronic Space Systems Corporation (ESSCO) located in Concord, MA. Because the new radomes can affect the primary and secondary (beacon) radar electromagnetic antenna patterns, the FAA and ESSCO conducted an extensive Development Test and Evaluation (DT&E) program. There were no problems detected in the DT&E that would affect radar system performance. All Operational Test and Evaluation (OT&E) testing conducted to date indicate an improved system.

This questionnaire is looking for your evaluation of the displayed primary and secondary radar air traffic control data. We are looking for any changes that may have occurred between what you were use to seeing with the old radome and what you are see now.

The questionnaire is divided into three parts: Primary Radar Evaluation, Secondary (Beacon) Radar Evaluation, and Overall Evaluation. The questionnaire is very subjective - it's main purpose is to detect any changes that should be addressed prior to integrating the new radomes into the National Air Space (NAS) system.

ATCS EVALUATION QUESTIONNAIRE  
FGAR OT&E OPERATIONAL TEST

Test Number: ATAB-1

Test Title: Albuquerque ARTCC (ZAB) ATCS Evaluation Tests

Test Site: Trinidad En Route Radar Facility (TAD)

Evaluator's Name: \_\_\_\_\_

PART I - PRIMARY RADAR EVALUATION

1. Has the detection of primary targets changed, i.e., more or less: target drops, detection at various altitudes, less detection as target range increases?

YES/NO (circle one)

Comments: \_\_\_\_\_  
\_\_\_\_\_

2. Has the displayed primary track trajectories changed, i.e., track histories: are they following a straight or arched path smoothly, or do they appear to be shifting back and forth in azimuth from scan to scan?

YES/NO (circle one)

Comments: \_\_\_\_\_  
\_\_\_\_\_

3. Has the number of primary false targets changed, i.e., false targets appearing more frequently or at undesirable locations?

YES/NO (circle one)

Comments: \_\_\_\_\_  
\_\_\_\_\_

4. Are the primary Permanent Echo's (PE) where they were before?

YES/NO (circle one)

Comments: \_\_\_\_\_  
\_\_\_\_\_

PART II - SECONDARY (BEACON) RADAR EVALUATION

1. Has the detection of beacon targets changed, i.e., more or less: target drops, detection at various altitudes, less detection as target range increases?

YES/NO (circle one)

Comments: \_\_\_\_\_

2. Has the displayed beacon track trajectories changed, i.e., track histories: are they following a straight or arched path smoothly, or do they appear to be shifting back and forth in azimuth from scan to scan?

YES/NO (circle one)

Comments: \_\_\_\_\_

3. Has the number of beacon false targets changed, i.e., target splits, code swaps, incorrect code changes, false targets appearing more frequently, or at undesirable locations?

YES/NO (circle one)

Comments: \_\_\_\_\_

4. Are you experiencing any beacon target ring-around not seen before?

YES/NO (circle one)

Comments: \_\_\_\_\_

5. Are the beacon Permanent Echo's (PE) they were before?

YES/NO (circle one)

Comments: \_\_\_\_\_

6. Does the radar to beacon reinforcement appear the same?

YES/NO (circle one)

Comments: \_\_\_\_\_

PART III - OVERALL EVALUATION

1. Do you detect any degradation in the data displayed not experienced before?

YES/NO (circle one)

Comments: \_\_\_\_\_

2. Since the new radome has been installed, taking into account the limited time you have had in performing your air traffic control duties with the new radome, do you see or know of any reasons why the FAA should not continue the replacement of en route radomes?

YES/NO (circle one)

Comments: \_\_\_\_\_

3. Do you have additional questions you believe should be added to this questionnaire?

YES/NO (circle one)

Comments: \_\_\_\_\_

If you have any questions concerning this questionnaire or the En Route Radome Replacement program, contact Len Baker (609-485-5353) at the FAA Technical Center's, Secondary Surveillance Systems Division, ACW-100, Atlantic City International Airport, New Jersey 08405.

Thank you for taking your time to provide us with this valuable information.

ATCS EVALUATION QUESTIONNAIRE  
FGAR OT&E OPERATIONAL TEST

BACKGROUND

The FAA is currently replacing the en route radar facility radomes. The first radome installed was at the FAA Technical Center's En Route Radar Beacon Test Facility. The second radome was installed at the Trinidad En Route Radar Facility, this installation began on October 17, 1994.

The radomes were developed and manufactured by the Electronic Space Systems Corporation (ESSCO) located in Concord, MA. Because the new radomes can affect the primary and secondary (beacon) radar electromagnetic antenna patterns, the FAA and ESSCO conducted an extensive Development Test and Evaluation (DT&E) program. There were no problems detected in the DT&E that would affect radar system performance. All Operational Test and Evaluation (OT&E) testing conducted to date indicate an improved system.

This questionnaire is looking for your evaluation of the displayed primary and secondary radar air traffic control data. We are looking for any changes that may have occurred between what you were use to seeing with the old radome and what you are see now.

The questionnaire is divided into three parts: Primary Radar Evaluation, Secondary (Beacon) Radar Evaluation, and Overall Evaluation. The questionnaire is very subjective - it's main purpose is to detect any changes that should be addressed prior to integrating the new radomes into the National Air Space (NAS) system.

ATCS EVALUATION QUESTIONNAIRE  
FGAR OT&E OPERATIONAL TEST

Test Number: ATDV-1

Test Title: Denver ARTCC (ZDV) ATCS Evaluation Tests

Test Site: Trinidad En Route Radar Facility (TAD)

Evaluator's Name: \_\_\_\_\_

PART I - PRIMARY RADAR EVALUATION

1. Has the detection of primary targets changed, i.e., more or less: target drops, detection at various altitudes, less detection as target range increases?

YES/NO (circle one)

Comments: \_\_\_\_\_

2. Has the displayed primary track trajectories changed, i.e., track histories: are they following a straight or arched path smoothly, or do they appear to be shifting back and forth in azimuth from scan to scan?

YES/NO (circle one)

Comments: \_\_\_\_\_

3. Has the number of primary false targets changed, i.e., false targets appearing more frequently or at undesirable locations?

YES/NO (circle one)

Comments: \_\_\_\_\_

4. Are the primary Permanent Echo's (PE) where they were before?

YES/NO (circle one)

Comments: \_\_\_\_\_

PART II - SECONDARY (BEACON) RADAR EVALUATION

1. Has the detection of beacon targets changed, i.e., more or less: target drops, detection at various altitudes, less detection as target range increases?

YES/NO (circle one)

Comments: \_\_\_\_\_

2. Has the displayed beacon track trajectories changed, i.e., track histories: are they following a straight or arched path smoothly, or do they appear to be shifting back and forth in azimuth from scan to scan?

YES/NO (circle one)

Comments: \_\_\_\_\_

3. Has the number of beacon false targets changed, i.e., target splits, code swaps, incorrect code changes, false targets appearing more frequently, or at undesirable locations?

YES/NO (circle one)

Comments: \_\_\_\_\_

4. Are you experiencing any beacon target ring-around not seen before?

YES/NO (circle one)

Comments: \_\_\_\_\_

5. Are the beacon Permanent Echo's (PE) they were before?

YES/NO (circle one)

Comments: \_\_\_\_\_

6. Does the radar to beacon reinforcement appear the same?

YES/NO (circle one)

Comments: \_\_\_\_\_

PART III - OVERALL EVALUATION

1. Do you detect any degradation in the data displayed not experienced before?

YES/NO (circle one)

Comments: \_\_\_\_\_

2. Since the new radome has been installed, taking into account the limited time you have had in performing your air traffic control duties with the new radome, do you see or know of any reasons why the FAA should not continue the replacement of en route radomes?

YES/NO (circle one)

Comments: \_\_\_\_\_

3. Do you have additional questions you believe should be added to this questionnaire?

YES/NO (circle one)

Comments: \_\_\_\_\_

If you have any questions concerning this questionnaire or the En Route Radome Replacement program, contact Len Baker (609-485-5353) at the FAA Technical Center's, Secondary Surveillance Systems Division, ACW-100, Atlantic City International Airport, New Jersey 08405.

**Thank you for taking your time to provide us with this valuable information.**



HECT-1/2/3 CLOTHING CONSTRAINTS TEST DATA SHEET  
FGAR OT&E OPERATIONAL TEST

Test Site: \_\_\_\_\_

Description	Expected Results	Results (Yes/No)
Zenith Service Hatch	Personnel in heavy winter clothing can pass through the hatch in both directions.	
Zenith Service Hatch	Personnel with heavy winter gloves can open the Zenith Hatch Latch from either side.	
Catwalk Access Hatch	Personnel in heavy winter clothing can pass through the hatch in both directions.	
Catwalk Access Hatch	Personnel with heavy winter gloves can open the Catwalk Access Hatch from either side.	

COMMENTS: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

TEST EQUIPMENT

No test equipment is required of this test.
---

Operator (Name, Title, Organization) \_\_\_\_\_

\_\_\_\_\_ Date

HEET-1/2/3 ELECTRICAL TEST DATA SHEET  
FGAR OT&E OPERATIONAL TEST

Test Site: \_\_\_\_\_

Equipment Description	Expected Results	Results (Yes/No)
Catwalk Access Hatch	Switch terminals are protected against accidental contact.	
Zenith Service Hatch	Switch terminals are protected against accidental contact.	
RMMS Control Panel	TB's, CB, etc., are protected against accidental contact.	
RMMS Control Panel	Has 120V CAUTION label on outside of Panel door.	
RMMS Control Panel	Circuit breaker can be locked in OPEN position or Panel door locked closed.	

COMMENTS: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

TEST EQUIPMENT

No test equipment is required for this test.
--

Operator (Name, Title, Organization) \_\_\_\_\_

\_\_\_\_\_ Date

PPTP-1/2/3/4 TRANSIENT PROTECTION TEST DATA SHEET  
FGAR OT&E OPERATIONAL TEST

Test Site: \_\_\_\_\_

Equipment Description	Expected Result	Result (Yes/No/Level)
Terminal 1, TB5	RF transients and/or 60 Hz	
Terminal 2, TB5	RF transients and/or 60 Hz	
Terminal 5, TB4	No RF transients or 60 Hz	
Terminal 6, TB4	No RF transients or 60 Hz	
Terminal 1, TB2	RF transients	
Terminal 3, TB2	RF transients	
Terminal 2, TB1	No transients of any type	
Terminal 4, TB1	No transients of any type	
RED wire, LINE side, SUP-2	RF transients and/or 60 Hz	
WHITE wire, LINE side, SUP-2	RF transients and/or 60 Hz	
BLACK wire, LINE side, SUP-2	RF transients and/or 60 Hz	
Terminal 1, TB4	No RF transients or 60 Hz	
Terminal 2, TB4	No RF transients or 60 Hz	
Terminal 3, TB4	No RF transients or 60 Hz	
Terminals 2 & 3, TB4	Voltage reads +5 VDC	<u>        </u> VDC
Terminals 2 & 3, TB4	Voltage is steady and does not jump to +1 or +3 VDC	

PPTP-1/2/3/4 TRANSIENT PROTECTION TEST DATA SHEET  
FGAR OT&E OPERATIONAL TEST

COMMENTS: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

TEST EQUIPMENT

Description of Equipment	Manufacturer	Model Number	Serial Number	Calibration Due Date
Oscilloscope/Spectrum Analyzer				
Oscilloscope Probe, X10				
12 VDC Power Supply				
Digital Multimeter				

Operator (Name, Title, Organization) \_\_\_\_\_

\_\_\_\_\_ Date

FGAR-5/2 (Continued)

TEST MISSION LOG  
FGAR OT&E OPERATIONAL TEST

Date: \_\_\_\_\_

Test Number: \_\_\_\_\_

Test Title: \_\_\_\_\_

Test Location: \_\_\_\_\_

Test Team Members/Participants: (Name/Organization/Phone Number)

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

1. Are there any open items, e.g., deviations from the test procedures, required regression testing, etc.?

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

(Use additional sheets, if necessary)

2. The test objective(s) are listed in the appropriate paragraph of Appendix A, of this document.
3. The equipment configuration is described in the appropriate paragraph of Appendix A and Figure A1.5-1, of this document.

\_\_\_\_\_  
Test Director (Name, Title, Organization)

Date: \_\_\_\_\_

Record specific events, measurements, problems encountered, anomalies and/or deficiencies, etc. Include a description of the test performed and any problems.

This image shows a single sheet of white paper with horizontal ruling lines. The lines are evenly spaced and run across the width of the page. There are no margins, text, or other markings on the paper.

Test Director (Name, Title, Organization)

FGAR-7

## Date: \_\_\_\_\_

Test Location: \_\_\_\_\_

This image shows a single sheet of white paper with horizontal blue or grey ruling lines. The lines are evenly spaced and run across the width of the page. There is no handwriting or other markings on the paper.

C-16

## TDR No. \_\_\_\_\_

Test Location: \_\_\_\_\_

This image shows a single sheet of white paper with horizontal blue or grey ruling lines. The lines are evenly spaced and run across the width of the page. There are approximately 20 lines visible. The paper appears to be a standard notebook page or a sheet of stationery. There is no handwriting or other markings on the page.

Date \_\_\_\_\_

C-17